8	Supplying and fixing precast rainforced concee slab 10cm thick including cost of reinforcement as per design and drawing material cost, transportation, hire charges of machinery, machine cutting the vertical face to get plain even surface stc., complete with all leads and lift conveyance charges, labour charges inclusive of cost of all materials.	Cum	104.40	1600.00	Rupees One thousand Six hundred Only	167040.00
9	Excavation for road, drains and similar works - KSRRB 300-2. Earthwork excavation by manual means in Ordinary soil involving an average horizontal throw upto 2 meters and an average lift upto 0.5 m, excavated surface leveled and sides neatly dressed, the disposed earth to be leveled neatly after breaking of clods complete as per specifications complete as per specifications. MORTH Chapter 3	Cum	**46.04**	65.88	Rupees Sixty five & eighty eight Paise Only.	3033.00
10	**For Grading I Material** Construction of **granular sub-base** by providing close graded granular sub-base Material, mixing in a mechanical mix plant at OMC, carriage of mixed Material to work site, spreading in uniform layers with motor grader on prepared surface and compacting with vibratory power roller to achieve the desired density, complete as per Specifications. A. Plant Mix Method.	Cum	**15.35**	1060.56	Rupees One thousand Sixty & Fifty six paise Only	16274.00
11	Providing, laying, spreading and compacting graded stone aggregate to **wet mix macadam** Specifications including premixing the material with water at OMC in mechanical mix plant carriage of mixed method of tipper to site, laying in uniform layers with paver in sub-base/base course on well prepared surface and compacting with vibratory roller to achieve the desired density complete as per Specifications	Sqm	**30.69**	1121.04	Rupees One thousand one hundred twenty one & Four Paise Only	34405.00
12	Cleaning the existing black topped surface with brooms, soft brushes and finally dusting with old gunny bags and/or compressed air to receive bituminous treatment including cost of all materials, labour, HOM of machineries complete as per specifications.	Sqm	**2860.00**	2.59	Rupees Two & Fifty Nine Paise Only	7407.00
13	Providing and applying tack coat on the prepared black topped surfaces at 5kg per 10 sqm, heating bitumen in boiler fitted with spray set (Excluding cleaning of road surface) including cost of all Materials, labour, HOM of machineries complete as per specifications.	Sqm	**2860.00**	21.71	Rupees Twenty One & Seventy One Paise Only	62091.00

Executive Engineer.

Signature of the contractor

EXECUTIVE ENGINEER-4
KRIDL, BBMP, DIVISION,
BANGALORE-560 010

Scanned by CamScanner